

Timetable for Construction Works

Introduction

Kent County Council have to meet a timetable for completing the construction works which are the main part of the project, if they are to draw down the full funding from Active Travel England. They are in the process of selecting a preferred contractor to do the work and their plan is for the work to be done from the beginning of February over 28 weeks.

Management of works

The works will be completed using 2-way or 3-way temporary lights for kerb build-outs, tactile paving and tree pits (approximately 2 weeks per junction).

Out-of-hours (OOH) closures will be required to complete resurfacing of junctions, lay raised tables and junction markings (approximately 3 nights per junction). Night work will not be carried out at the weekend.

Proposed ordering of construction phases

1 South Road and Napleton Road
2 Ospringe Road, St Anns and Lower Road
3 Newton Road junction with Cross Lane
4 Bank Street junction with Gatefield Lane
5 Lower Road junctions with Wallers Road, Lion Field, Cressway and Beech Close
6 William Street Junctions with St Marys Road, St Johns Road and Park Road
7 South Road junction with Tanners Street
8 Any outstanding items